

TOWER ERECTION ("N") / CABLE SAG SETTING

Bridge No. & Name :Kaula Ghat Jho. Pu.	Date of Visit:_2079/02/29
Date of UC Agreement: 2078/07/28	Targeted Bridge Completion Date: _____

Quality :

Description	Conforming to the drawing/ specification and Instruction given herein		Remarks if "No" explain
	Yes	No	
Materials :	Yes		
Sand	Yes		
Aggregates	Yes		
Chisel dressed stone blocks	Yes		
Hammer dressed stone blocks	Yes		
Broken stones	Yes		
Cement	Yes		
Masonry works :	Yes		
Mortar mix	Yes		
Bond / joints	Yes		
Plumb vertical / horizontal	Yes		
Chisel dressed stone masonry	Yes		
Hammer dressed stone masonry	Yes		
Dry Broken stone masonry for dead	Yes		
Curing	Yes		
Concrete works :	Yes		
Laying of Reinforcement Bars	Yes		
Laying of Anchorage steel parts	Yes		
Laying of Anchor bars	Yes		
Laying of HDP pipes on Deadman	Yes		
Concrete mix	Yes		
Water cement ratio	Yes		
Compaction	Yes		
Curing	Yes		
Dimension of Anchorage/Foundation	Yes		
Deadman Beams	Yes		
Drums	Yes		
Main Anchorage/Foundation Blocks	Yes		
Tower Foundation Blocks	Yes		
Windguy Foundation Blocks			
Steel Towers ('N' types only)		No	
Vertical			
No missing parts			
No missing nuts/bolts/washers			
Temporary struts are in place			

Continues ...

..... Continued

..... Continued

Description	Conforming to the design drawing/ specification and Instruction given herein		Remarks if "No" explain
Cable terminals Number/ Size and spacing of Bulldog grips at Main / Handrail Cable Anchorages at Walkway / Spanning Cable Anchorages	Yes	No	
Quality of Cables	Cables have no kinks, broken strands, any other damage and		
	Yes	No	
Cable Sag setting Main / Handrail Cables Walkway / Spanning Cables	Hoisting level of sag/camber as per design, GA and Instruction given herein		
	Yes	No	
Relative Sag Main / Handrail Cables Walkway / Spanning Cables	Equal Sag of all cables		
	Yes	No	

Progress:

.....

.....

..

.....


.....

Target Completion Date as per schedule :..... Actual Completion Date :
.....

Reason for delay (if any):.....

Note:

1. Refer instruction at the back side.
2. Attach also copy of any instruction given to UC. Instruction must be written in the Project Book.
3. ***This report must include photographic evidence as per prescribed captions to conform the above statements.***
The Progress Report without these photos will not be accepted.

Name/Organization :	Punaram B.K./BYC-Baglung
Signature:	
Date:	2079/03/08

Tower Erection / Cable Sag Setting

(Refer DMBT Manual, Chapter 7, 8 and Form No 2: Bridge Design, Chapter 1.D)

Follow instruction given in MS 8 and below:

In case of 'D' type bridge

- Measure actual bridge span and elevations of the cable saddles. Permissible tolerance is 2 Mtrs. in designed and actual span and 5% for relative elevation difference.
- Calculate hoisting sags and its hoisting cable elevations as per actual span and elevation.
- Due to possible relaxation, re-checking and final adjustment of sag should be made after 24 hrs.
- Ensure proper cable terminals, i.e. thimbles / bulldog-grips number, size, spacing and appropriate fitting (grip towards the tension side of the cable), and the overlapping length at cable ends etc.


In case of 'N' type bridge

- Assist for erection of Towers with the help of experienced bridge fitter.
- Check the verticality of the towers. Ensure that the temporary fixation struts of the towers are in place and in proper position.
- Measure actual bridge span and elevations of the tower bases. Permissible tolerance is 0.3% for designed and actual span and 0.05 % for relative elevation difference.
- Assist for cable hoisting sag/camber as per design cable hoisting elevations (ref.GA).
- Due to possible relaxation, re-check and make final adjustment of sag and relative sags after 24 hrs.
- Ensure proper cable terminals, i.e. thimbles / bulldog-grips number, size, spacing and appropriate fitting (grip towards the tension side of the cable), and the overlapping length at cable ends etc.

D. Calculation of (f_{min} & f_{max}) Hoisting Sag

This calculation has to be made after tower and foundation work is completed.

1. Actual Span measured in the field	ℓ	=	99.7	m
2. Saddle Elevation of the Walkway Cable on the higher side	E_h	=	100	m
3. Saddle Elevation of the Walkway Cable on the lower side	E_ℓ	=	96.77	m
4. Difference in Elevaion	$h = E_h - E_\ell$	=	h	= 3.23 m
5. Dead Load Sag : for span upto 80.0 m	$b_d = \ell / 20$	=	b_d	= m
Dead Load Sag : for span over 80.0 m	$b_d = \ell / 22$	=	b_d	= 4.53 m
6. Hoisting Sag	b_h	= $0.95 \times b_d$	b_h	= 4.30 m
7. f_{min} (in hoisting case)	f_{min}	= $(4 \times b_h - h) / 16 \times b_h$	f_{min}	= 2.84 m
8. f_{max} (in hoisting case)	f_{max}	= $f_{min} + h$	f_{max}	= 6.10 m
9. Elevation of Cable low point (in hoisting case)		= $E_\ell - f_{min}$		= 93.93 m



Take the relevant photographs as per caption below:



१. दायां किनाराको मेन केबुल ड्रम वा Deadman Beam मा बेरी फिक्स गरीसकेपछि, कर्कटिङ गरेपछी लिइएको फाटो ।



२. बायां किनाराको मेन केबुल ड्रम वा Deadman Beam मा बेरी फिक्स गरीसकेपछि, कर्कटिङ गरेपछी लिइएको फाटो ।



३. अप स्ट्रिम साइडबाट होइस्टिड लेबलमा मेन/हयाण्डरेल/स्पानिड केबलमा हेर्दा देखिने फोटो



४. डाउन स्ट्रिम साइडबाट होइस्टिड लेबलमा मेन/हयाण्डरेल/स्पानिड केबलमा हेर्दा देखिने फोटो ।



५. दायां किनाराबाट होइस्टिड लेबलमा मेन/हयाण्डरेल/स्पानिड केबलमा हेर्दा देखिने फोटो ।



६. बायां किनाराबाट होइस्टिड लेबलमा मेन/हयाण्डरेल/स्पानिड केबलमा हेर्दा देखिने फोटो ।





७. दायाँ किनारामा बुलडग ग्रिप लगाईसकेपछी नाप र संख्या देखिने गरी लिएको फोटो ।



८. बायाँ किनारामा बुलडग ग्रिप लगाईसकेपछी नाप र संख्या देखिने गरी लिएको फोटो ।





Instructions For Uc

९

१०.

११.

१२.

१३.

